BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements and Asphalting to roads at Besthara Bheedhi in chowdeshwari ward no -02 of yelahanka Sub division.
2	Sanctioned Estimate No. And Date	CE/4402/TS/338/2019-20 dt. 27-3-2020 CE/4402/AS/180/2019-20 dt 27-3-2020
3	Name of the Contractor	Sri M N Ramaiah
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	
6	Date of Completion:	28/06/2021
7	Measurment Recorded	
	M.B No	1158
	Page No	115731 to 115738
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANIKANTH MAZZi
	2) Asst. Engineer	CHANDRAKANTHA RAJU-P-A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP) Ynk. Zone
Yelahanka, Bangalore

ASST. EXE ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE